## LOCAL GOVERNMENT SUPPORT FUND

## Report on Fund Utilization and Status of Program / Project Implementation

For the SEPTEMBER'2023

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/ Project	Specific Location	Mechanism / Mode of Implementation	Estimated Number of Beneficiaries	Amount				
						Received	Obligation	Disbursement	Estimated Preriod of Completion (month and year)	STATUS
LGSF-Financial Assistance to LGUs and Support for Capital Outlays and Social Program	18-Feb-22	Streetligting	Buac, Cayang to Cayam; and Brgy Nailon	Straight Contract	N.A.	15,000,000.00	14,980,000.00	9,321,905.70	May 2023	On going
LGSF-Growth Equity fund under GAA 2022 (RA 11639)	August 9,2022	Road Concreting	Brgy Cogon and Pandan	Straight Contract	N.A.	19,572,700.00	19,489,338.00	19,489,338.00	May 2023	100% Complete

Prepared by

DANTE J. MAYOR

City Budget Officer

JULIO S. URSONAL JR., CPA

City Treasurer

CARLO FERMANDÓ LOGARTA
City Planning and Development Coordinator

SE NEIL D. LUMONGSOD

City Accountant

ENGR. RAMIRO LEPON

City Engineer

Attested by

Atty. Carolo City Mayor OSE A. MARTINEZ