## LOCAL GOVERNMENT SUPPORT FUND

## Report on Fund Utilization and Status of Program / Project Implementation For the Quarter Ended December 31, 2022

									y .	Prepared by :
For Bidding	May 2023		19,489,338.00	19,572,700.00	N.A	Straigt Contract	Brgy Cogon and Pandan	Road	August 9,2022	LGSF- Growth Equity fund under the FY 2022
On going	February 2023	1,577,710.30	14,980,000.00	15,000,000.00	N.A.	Straigt Contract	Buac, Cayang to Cayam; and Brgy Nailon	Streetligting	18-Feb-22	LGSF under GAA 2022 (RA 11639)
Program / Project Status	Estimated Preriod of Completion (month and year)	Disbursement	Amount Obligation	Received	Estimated Number of Beneficiaries	Mechanism / Mode of Implementation	Specific Location	Type of Program/ Project	Date of Notice of Authority to Debit Account Issued (NADAI)	Fund Source

JULIQ S. URSONAL JR., CPA City Budget Officer

City Treasurer

OIC- City Accountant ATTY. JOSE NEIL D. LUMONGSOD

> City Engineer ENGR. RAMIRO LEPON

City Plannipg and Development Coordinator

CARLO FERNAMO LOGARTA

Attested by

Atty. CARLO JOSE A. MARTINEZ

City Mayor