LOCAL GOVERNMENT SUPPORT FUND

Report on Fund Utilization and Status of Program / Project Implementation

For the Quarter Ended September 30, 2022

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/ Project	Specific Location	Mode of	Estimated Number of Beneficiaries	Amount				
						Received	Obligation	Disbursement	Estimated Preriod of Completion (month and year)	Status
LGSF under GAA 2022 (RA 11639)	18-Feb-22	Streetligting	Buac, Cayang to Cayam; and Brgy Nailon	Straigt Contract	N.A.	15,000,000.00	14,980,000.00	-/i. \	February 2023	For Bidding
LGSF- Growth Equity und under the FY 2022	August 9,2022	Road Concreting	Brgy Cogon and Pandan	Straigt Contract	N.A.	19,572,700.00	19,489,338.00	- Anot	May 2023	For Bidding

Prepared by

DANTE J. MAYOR City Budget Officer

JULIO S. URSONAL JR., CPA City Treasurer CARLO FERMANDO LOGARTA

City Planning and Development Coordinator

ATTY. JOSÉ NEIL D. LUMONGSOD

OIC- City Accountant

ENGR. RAMIRO LEPON

City Engineer

Attested by:

Atty. CARLO JOSE A. MARTINEZ

City Mayor