## LOCAL GOVERNMENT SUPPORT FUND

## Report on Fund Utilization and Status of Program / Project Implementation For the AUGUST '2023

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/ Project	Specific Location	Mechanism / Mode of Implementation	Estimated Number of Beneficiaries	Amount				
						Received	Obligation	Disbursement	Estimated Preriod of Completion (month and year)	Program / Project Status
LGSF-Financial Assistance to LGUs and Support for Capital Outlays and Social Program	18-Feb-22	Streetligting	Buac, Cayang to Cayam; and Brgy Nailon	Straight Contract	N.A.	15,000,000.00	14,980,000.00	9,321,905.70	May 2023	On going
LGSF-Growth Equity fund under GAA 2022 (RA 11639)	August 9,2022	Road Concreting	Brgy Cogon and Pandan	Straight Contract	N.A.	19,572,700.00	19,489,338.00	19,489,338.00	May 2023	100% Complete

City Budget Officer

JULIO S. URSONAL JR., CPA City Treasurer

CARLO FERMANDO LOGARTA
City Planning and Development Coordinator

ATTY JUSE NEIL D. LUMINGSON

City Accountant

ENGR. RAMERO LEPON

City Engineer

Attested by:

Atty. CARLO JOSE A. MARTINEZ City Makor