## LOCAL GOVERNMENT SUPPORT FUND

## Report on Fund Utilization and Status of Program / Project Implementation

For the 1ST Quarter MARCH 31, 2023

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/ Project	Specific Location	MODAL	Estimated Number of Beneficiaries	Amount				
						Received	Obligation	Disbursement	Estimated Preriod of Completion (month and year)	Program / Project Status
LGSF-Financial Assistance to LGUs and Support for Capital Outlays and Social Program	18-Feb-22	Streetligting	Buac, Cayang to Cayam; and Brgy Nailon	Straight Contract	N.A.	15,000,000.00	14,980,000.00	2,741,665.90	February 2023	On going
LGSF-Growth Equity fund under GAA 2022 (RA 11639)	August 9,2022	Road Concreting	Brgy Cogon and Pandan	Straight Contract	N.A.	19,572,700.00	19,489,338.00	5,338,900.66	May 2023	On going

DANTE J MAYOR-

City Budget Officer

JULIO S. URSONAL JR., CPA

City Treasurer

CARLO FERNANDO LOGARTA
City Planning and Development Coordinator

ATTY JOSE NEIL D. LUMONGSOD

OIC- City Accountant

ENGR. RAMIRO LEPON

City Engineer

Attested by

Atty. CARLO JOSE A MARTINEZ City Mayor